


|                                                                                   |                                                                                     |                                     |
|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------|
|  | <b>DOCUMENT TITLE:</b><br>Installation Qualification Protocol, Waste Diaphragm Pump | <b>Revision:</b><br>A               |
|                                                                                   | <b>DOCUMENT #:</b><br>VV.SLQ014                                                     | <b>Effective Date:</b><br>29Nov2022 |

### PROTOCOL ATTACHMENT 1 – IQ: Verification of the installation

| Verification | Acceptance criteria | Results observed | Conformity<br>C / NC |
|--------------|---------------------|------------------|----------------------|
| Brand        | ARO                 | ARO              | C                    |
| Model number | 6661AJ-344-C        | 6661AJ-344-C     | C                    |

|                  |                                                                              |
|------------------|------------------------------------------------------------------------------|
| <b>Comments:</b> | ST-004 Silq Technologies Property/Equipment Tag<br>SPL 2281133 Serial Number |
|------------------|------------------------------------------------------------------------------|

Completed By (Sign and Date):  09 DEC 2022

Reviewed By (Sign and Date):  30 Dec 2022

|                                                                                   |                                                                                        |                                     |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|-------------------------------------|
|  | <b>DOCUMENT TITLE:</b><br>Installation Qualification Protocol, Waste<br>Diaphragm Pump | <b>Revision:</b><br>A               |
|                                                                                   | <b>DOCUMENT #:</b><br>VV.SLQ014                                                        | <b>Effective Date:</b><br>29Nov2022 |

### PROTOCOL ATTACHMENT 2 – IQ: Verification of the documentation

| Documentation                       | Acceptance criteria                    | Results observed        | Conformity<br>C / NC |
|-------------------------------------|----------------------------------------|-------------------------|----------------------|
| Equipment user manual               | Presence of the user manual in English | User Manual in English  | C                    |
| Preventive maintenance requirements | Schedule / frequency of PM determined  | PM frequency determined | C                    |

|                  |  |
|------------------|--|
| <b>Comments:</b> |  |
|------------------|--|

Completed By (Sign and Date):  09 DEC 2022

Reviewed By (Sign and Date):  30 Dec 2022

|                                                                                   |                                                                                        |                                     |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|-------------------------------------|
|  | <b>DOCUMENT TITLE:</b><br>Installation Qualification Protocol, Waste<br>Diaphragm Pump | <b>Revision:</b><br>A               |
|                                                                                   | <b>DOCUMENT #:</b><br>VV.SLQ014                                                        | <b>Effective Date:</b><br>29Nov2022 |

### PROTOCOL ATTACHMENT 3 – IQ: Verification of utilities

| Verification          | Acceptance criteria                                    | Results observed                 | Conformity<br>C / NC |
|-----------------------|--------------------------------------------------------|----------------------------------|----------------------|
| Power supply          | Compliant if the pump is powered by air (20 – 120 psi) | 60 psi – 80 psi<br>air available | C                    |
| Wiring                | No damage to power source tubing                       | No visible damage                | C                    |
| Operating temperature | 2 – 79°C                                               | 18.5°C                           | C                    |
| Operation             | Equipment can be powered on and is operational         | Powered on                       | C                    |

|                  |  |
|------------------|--|
| <b>Comments:</b> |  |
|------------------|--|

Completed By (Sign and Date):  19 DEC 2022

Reviewed By (Sign and Date):  30 Dec 2022



|                                                                                   |                                                                                        |                                     |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------|-------------------------------------|
|  | <b>DOCUMENT TITLE:</b><br>Installation Qualification Protocol, Waste<br>Diaphragm Pump | <b>Revision:</b><br>A               |
|                                                                                   | <b>DOCUMENT #:</b><br>VV.SLQ014                                                        | <b>Effective Date:</b><br>29Nov2022 |

#### PROTOCOL ATTACHMENT 4 – Calibration Log

In the table below, record the calibration information for all equipment used during the test. If the equipment is “calibrate before use” then include or refer to the procedure used for calibration, record any equipment required and its calibration info, and record the results of the calibration (data).

| Instrument ID | Description           | Use                   | Calibration Date | Due Date    | Verified By/Date |
|---------------|-----------------------|-----------------------|------------------|-------------|------------------|
| ST-OB         | Temp/Humidity Monitor | Measure Temp/Humidity | 10 NOV 2022      | 10 Nov 2024 | 19 DEC 2022      |
|               |                       |                       |                  |             |                  |
|               |                       |                       |                  |             |                  |

|                                                                                   |                                                                                     |                                     |
|-----------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------|
|  | <b>DOCUMENT TITLE:</b><br>Installation Qualification Protocol, Waste Diaphragm Pump | <b>Revision:</b><br>A               |
|                                                                                   | <b>DOCUMENT #:</b><br>VV.SLQ014                                                     | <b>Effective Date:</b><br>29Nov2022 |

### PROTOCOL ATTACHMENT 5 – Signature Log

In the table below, all personnel who have completed any section of this protocol must include the listed information.

| Printed Name | Title                     | Initials | Signature                                                                          | Company           | Date        |
|--------------|---------------------------|----------|------------------------------------------------------------------------------------|-------------------|-------------|
| Chris Turner | Director of Manufacturing | CT       |  | Silq Technologies | 19 DEC 2022 |
|              |                           |          |                                                                                    |                   |             |
|              |                           |          |                                                                                    |                   |             |