

	DOCUMENT TITLE: Installation Qualification Protocol, Pneumatic Drum Stirrer	Revision: A
	DOCUMENT #: VV.SLQ013	Effective Date: 29Nov2022

PROTOCOL ATTACHMENT 1 – IQ: Verification of the installation

Verification	Acceptance criteria	Results observed	Conformity C / NC
Brand	McMaster-Carr	McMaster-Carr	C
Model number	35005K64	35005K64	C

Comments:	Casting also says "Torson V-4N" ST-009 Silq Technologies Equipment ID # V10708301 Serial Number
------------------	---

Completed By (Sign and Date):  09 DEC 2022

Reviewed By (Sign and Date):  30 Dec 2022

	DOCUMENT TITLE: Installation Qualification Protocol, Pneumatic Drum Stirrer	Revision: A
	DOCUMENT #: VV.SLQ013	Effective Date: 29Nov2022

PROTOCOL ATTACHMENT 2 – IQ: Verification of the documentation

Documentation	Acceptance criteria	Results observed	Conformity C / NC
Preventive maintenance requirements	Schedule / frequency of PM determined	PM Frequency determined	C

Comments:	
------------------	--

Completed By (Sign and Date):  09 DEC 2022

Reviewed By (Sign and Date):  30 Dec 2022

	DOCUMENT TITLE: Installation Qualification Protocol, Pneumatic Drum Stirrer	Revision: A
	DOCUMENT #: VV.SLQ013	Effective Date: 29Nov2022

PROTOCOL ATTACHMENT 3 – IQ: Verification of utilities

Verification	Acceptance criteria	Results observed	Conformity C / NC
Power source	Compliant if the pump is powered by air	Air powered	C
Wiring	No damage to power source tubing	No visible damage	C
Operation	Equipment can be powered on and is operational	Operational	C

Comments:	
------------------	--

Completed By (Sign and Date):  09 DEC 2022

Reviewed By (Sign and Date):  30 Dec 2022

	DOCUMENT TITLE: Installation Qualification Protocol, Pneumatic Drum Stirrer	Revision: A
	DOCUMENT #: VV.SLQ013	Effective Date: 29Nov2022

PROTOCOL ATTACHMENT 4 – Calibration Log

In the table below, record the calibration information for all equipment used during the test. If the equipment is “calibrate before use” then include or refer to the procedure used for calibration, record any equipment required and its calibration info, and record the results of the calibration (data).

Instrument ID	Description	Use	Calibration Date	Due Date	Verified By/Date
	Calibrated equipment not required for the execution of this protocol.				

	DOCUMENT TITLE: Installation Qualification Protocol, Pneumatic Drum Stirrer	Revision: A
	DOCUMENT #: VV.SLQ013	Effective Date: 29Nov2022

PROTOCOL ATTACHMENT 5 – Signature Log

In the table below, all personnel who have completed any section of this protocol must include the listed information.

Printed Name	Title	Initials	Signature	Company	Date
Chris Turner	Director of Manufacturing	CT		Silq Technologies	09 DEC 2022